

QUOTATION FOR FOOD TRAILER - 16FT X 8FT X 8FT

Chatpata Affair Trailer- Sector 1

Foodlane Ventures LLP

PAN No: AALFF4488N

Directors: Ashish Aggarwal and Usha Aggarwal

Contact No: 9818861237

S.No	DESCRIPTION	UNIT PRICE	AREA / UNIT	AMOUNT
Fabrication with Chassis				
1	Trailer Chassis - 16FT X 8FT with support jacks 4 nos.	148,000	1	148,000
2	Spatial framework with anti - corrosion epoxy coating	280	736	206,080
3	Exterior cladding with GI HT sheets	300	608	182,400
4	40 MM FH insulation	50	560	28,000
5	Inner cladding of walls & ceiling with ACP sheets, & SS 202 on hot equipment side	350	560	196,000
6	Flooring : Aluminum Chequered Plate	380	128	48,640
7	MEP works - basis drawings	20,000	1	20,000
8	Water system with 100 ltr storage tank	2,000	1	2,000
9	Serving window metal and / or toughened glass - 8 ft x 4 ft	750	32	24,000
10	Wiring & internal Lighting with exterior lighting	52,000	1	52,000
				907,120
Kitchen Equipment - SS 202				
11	Work table with 2 u/s - 84*24*34+4	26,000	2	52,000
12	EXHAUST HOOD WITH BAFFLE FILTERS - 72*20*20	32,000	1	32,000
13	FRYER ELECTRICAL - SINGLE TANK	14,000	2	28,000
14	INDUCTION - Bajaj or Equivalent	3,000	1	3,000
15	Sink unit - 24*24*34+4	16,000	1	16,000
16	POS COUNTER - 62*24*32	27,000	1	27,000
17	Hot & cold bain marie - 72*24*32	95,000	1	95,000
18	Hot Display - FW484 - AKASA	13500	1	13,500
19	DEEP FREEZER - 450 LTRS	26000	1	26,000
20	WALL MOUNTED SHELF - 48*10	4,000	4	16,000
				308,500
Ancillary Fittings				
21	Serving Ledge - 8 ft - MS POWDERCOATED	4,500	1	4,500
22	Fire Extinguisher	800	1	800
				5,300
Branding				
23	Paint work - finish coat	54,000	1	54,000
24	Top Lit Signage	38,000	1	38,000
25	Double side logo	5,000	1	5,000
26	Vinyl installation	100	223	22,300
27	Menu Board	5800	1	5,800
				125,100
Total without Taxes				1,346,020
Total with Taxes				1,588,304

TERMS AND CONDITIONS :

- Taxes are applicable at the time of delivery - 18 % GST
- Final Quote to be decided after design is confirmed .
- Material Prices used for this quote are subject to market rate change and will be applied as per actuals while procuring .
- Payment terms 50% advance to commence work , 50% upon completion of trailer prior delivery.
- From the day of commencement of work delivery date will be 38 - 42 days . (National and Public holidays not to be counted)
- After agreeing on the list of equipments / accessories any additional work will attract additional cost basis increased scope of work .
- Handover ex-works. Transportation cost to be borne by the client as per actual.
- Advance is non-refundable, if project gets cancelled after 7 days of confirmation and remittance.

To accept this quotation , kindly sign here and return :**THANK YOU!**